



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 608 Const Calendar Day: 47 Date: 21-Jul-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the suspender ropes at cable band # 44 . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the suspender ropes .Anthony & Jacob had to work on the E line . Casey , Augie , & Jonathon had to work on the catwalk . Crews had to complete the work on the uphill suspender rope for cable band # 44 . They had to lift the cable off the roller , remove the rollers , align the red lines outward , center the suspender rope & set it in the groove . They started at 7:10 AM. Crews were done at 8:05 AM.

After that , E line crews had to work on the downhill suspender rope . They had to pull the empty spool out , bring the new spool , set it in place . & work with the catwalk crews on the downhill rope . Following the same procedures as on the uphill suspender rope .Crews started at 7:10 AM. They were done at 12:10 PM.

Then , crews had to disassemble the frame machines & pull them out of the site . They started on the South frame machine at 12:45 PM. Crews were done at 1:30 PM. They started on the North frame machine at 1:35 PM. Crews were done at 2:10 PM. . Nicolaus flew & set the machines on the W line . Crews had to disassemble the machines & prepare them to be hauled out of the site . They were done at 2:50 PM. crews left at 3:00 PM.

Victor & I had to cover the activities on the suspender rope installations . No other activities for the cables were performed on the site today . Matt & I had to survey the top of the saddles early in the morning .

Table with columns: Bid Item: 067, C-SUS-SUR.067, Install Suspender Ropes, AMERICAN BRIDGE/FLUOR, A JV. Includes Labor and Equipment sections with columns for Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Rental Company, and Dispute.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 608 **Date:** 21-Jul-2012 **Saturday**

*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00		

