



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:42 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 481 Const Calendar Day: 54 Date: 28-Jul-2012 Saturday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

There is work in the field on this Saturday, but no work by me today.

ITEM 60 ERECT STRUCTURAL STEEL (BRIDGE)(SADDLE);
TOWER SADDLE HOUSING COVER PLATES PAINT REPAIR:

See Saman Soheilifard diary for details. CCC is working on this Saturday to blast and repaint all the refabricated tower saddle housing cover plates because of issues with the paint. Note that some of the grip plates are tack welded to these refabricated plates that are being blasted and repainted, but per the pending the response to ABF-RFI-002943R00, the grip plates will need more than tack welds and then will need to be painted again (or partial area paint repairs). Only the four corner refabricated tower saddle housing cover plates have associated fill plates that per ABF's request in the RFI would be tack welded to the cover plates, but those fill plates have not yet been welded to the cover plates, so there is no impact to those cover plates and the paint as a result of the pending the response to ABF-RFI-002943R00.

