



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:52 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 615 Const Calendar Day: 57 Date: 31-Jul-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [ ] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the jacking system , work on the cable bands , & work on the jacking saddle . They started at 7:00 AM.

Kevin , Barry , & Luis came to the site at 7:00 AM. Daniel joined them at 8:00 AM. Crews had to de-tension 6 bolts on each of cable bands # 44 , 46 , & 48 on the North & South main spans , & they had to torque the corners bolts 250 Foot Lbs..

Crews had to mobilize their tools & equipments, reroute the air line , set their hydraulic jacks & connect the hoses at cable band # 44 on the South main span . They started at 7:15 AM. Crews were done at 7:50 AM. Crews started to de-tension the bolts on cable band # 44 at 7:55 AM. They were done at 8:15 AM.

After that , crews had to mobilize their tools , equipments , reroute the air line , & set on cable band # 46 , then cable band # 48 . They were done on the bolts on cable band # 48 at 9:10 AM.

Then , crews had to mobilize their tools to the North main span . They started to de-tension the bolts on cable band # 44 on the North main span at 9:20 AM. Crews were done on cable band # 48 at 10:50 AM.

In addition to that , crews had to place the 6 remaining washer plates under the heads on the pre-tensioned bolts , wrap up their tools , equipments , & fly them out of the site . Crews were done at 11:10 AM. They left at 11:15 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the jacking system . Crews had to unload the 76 mm. rods & set them according to their locations on the E & W lines . Crews started at 7:15 AM. They were done at 9:00 AM.

After that , crews had to connect the 2 piece rods using couplers . Casey , Augie , & Jonathon had to work on the E line . Anthony & Jacob had to work on the W line . They started at 9:10 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to unload & load the barge . Crews were done at 2:50 PM. They left at 3:00 PM.

James , Michael , Tony , & Ryan had to work on the jacking saddle preparations . Crews had to disassemble the upper North frame , lower it into the cap beam , hook chain falls , & reassemble the sections . They started at 3:15 PM. Crews were done at 4:50 PM. They left at 5:00 PM.

Jeffery had to operate the Gradall forklift .

In the office I had to attend the staff meeting in Burma road & work on my daily reports . I was done at 5:30 PM.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 615    Date: 31-Jul-2012    Tuesday

04-0120F4		Bid Item: 067		C-SUS-SUR.067		Install Suspender Ropes			
AMERICAN BRIDGE/FLUOR, A JV									
<b>Labor</b>									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
Operator	JNM	JEFFREY SCOTT	0.00	2.00	0.00	2.00		<input type="checkbox"/>	
Ironworker	APP	Tony Miranda	0.00	2.00	0.00	2.00		<input type="checkbox"/>	
Ironworker	JNM	RYAN EVANCHIK	0.00	2.00	0.00	2.00		<input type="checkbox"/>	
Ironworker	JNM	MICHAEL DRAPER	0.00	2.00	0.00	2.00		<input type="checkbox"/>	
Ironworker	FOR	JAMES BENNINGHOVE	0.00	2.00	0.00	2.00		<input type="checkbox"/>	
Ironworker	JNM	LUIS PLANCARTE	5.00	0.00	0.00	5.00		<input type="checkbox"/>	
Ironworker	FOR	KEVIN KARBER	5.00	0.00	0.00	5.00		<input type="checkbox"/>	
Operator	OTH	DANIEL MARTINEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
<b>Equipment</b>									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>	

