



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:52 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 617 Const Calendar Day: 59 Date: 02-Aug-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the jacking system , & work on the Jacking saddle on the West end . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the rods at PP # 90 on the South main span . Crews had to install the rods , the lower jacking brackets , & the hydraulic jacks . They started at 7:20 AM. Crews were done at 9:00 AM.

After that , crews had to mobilize their tools , equipments, & the Terex crane to work on the rods at PP # 86 . They started at 9:10 AM. Crews were done at 11:10 AM.

In the afternoon , crews had to work on miscellaneous activities & work with the North side crews on the rods & jacks installations . They left at 3:00 PM.

Gary , Ethan , Hayes , Jose , & Stanley had to work on the North main span . Crews had to erect the lower jacking brackets , & set the jacks . They started at PP # 60 at 7:15 AM. Crews were done at 9:00 AM.

Then , crews had to mobilize to work at PP # 74 , 78 , & 86 . They started at 9:05 AM. Crews were done at 2:55 PM. They had to wrap up their tools & equipments . They left at 3:05 PM.

Jacking saddle crews had to work on the jacking system on the West end . Matt , Pablo , Lonny , Mathew , & Rene had to work in the South cell .

Crews had to drill holes , install anchor bolts , erect the back frame , & bolt it to the North wall of the South cell . They started at 7:30 AM. Crews were done at 2:00 PM.

After that , crews had to set the chain falls , hook the upper jacking frame , lift , & secure it . They were done at 3:00 PM. Crews left at 3:05 PM.

James , Michael , & Ryan had to work on the North cell on the upper jacking frame . Crews had to lift , adjust the back plate for the grout pad , align the frame with the jacking saddle , & secure it in place . They started at 7:10 AM. Crews were done at 4:50 PM. They left at 5:00 PM.

Scott had to operate the Terex crane . He had to work with the South main span crews . He was done at 11:00 AM.

Kevin had to work with the North main span crews . He had to operate the 90 ton Grove crane .

Jeffery had to operate the Gradall forklift . He had to work with all crews on the main spans . Crews left at 3:00 PM.

Table with 4 columns: Bid Item (067), Description (C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars), and Agency (AMERICAN BRIDGE/FLUOR, A JV)

Table with 7 columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 617

Date: 02-Aug-2012 Thursday

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
437	FORKLIFT, GRADALL 544D 10,000 LBS	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	4.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2154	EQUIPMENT, CRANE, 60 TON	4.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>

