



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 615 Const Calendar Day: 63 Date: 06-Aug-2012 Monday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 12-Nov-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Overcast

Working Day If no, explain:

Diary: Dispute

General Comments

Clear and mild

•After the Rapid Set pour I observed the concrete mockup for the Seismic Joint Self Consolidating Concrete. Smith Emery was on site to perform the necessary testing. Thanh Le was there to observe the testing.

I accrued 2 hours of overtime covering the contractor's work.

CCO-225 Bid Item: 001 0-rcm-EFA.225 Rapid Set Concrete Mock up
 AMERICAN BRIDGE/FLUOR, A JV

Labor		RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Semi-Skilled Laborer	JNM	IGNACIO GARCIA	1.00	0.00			<input type="checkbox"/>
Semi-Skilled Laborer	FOR	EVERARDO HERNANDEZ	1.00	0.00			<input type="checkbox"/>
Ironworker	OTH	DANIEL DUNN	1.00	0.00			<input type="checkbox"/>
Equipment		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
000773	VEHICLE					No	<input type="checkbox"/>
		1.00	0.00	0.00	0.00		<input type="checkbox"/>
002306	FORKLIFT, HYSTER 8000 lb					No	<input type="checkbox"/>
		1.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute

CCO #225 Rapid Set Mockup 001 0-rcm-EFA.225

•First thing this morning I observed the CCO 225 Rapid Set Concrete pour. There were three workers that mobilized and placed gravel bag containment for the concrete pours today, (Danny Dunn, Everado Hernandez, and Ignacio Garcia). They used a forklift and the superintendent's truck for this operation.

CCO-225 Bid Item: 001 0-rcm-EFA.225 Rapid Set Concrete Mock up
 CONCO PUMPING

Labor		RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING							

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Wilcox, Jason **Diary #:** 615 **Date:** 06-Aug-2012 **Monday**

Carpenter	JNM	Pat Finley	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	Art Ibarra	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	Domingo Ibarra	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Carpenter	JNM	Tom Messner	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Cement Mason	JNM	Al Ibarra	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Cement Mason	JNM	Tom Guttirez	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Cement Mason	JNM	Robert Hernandez	2.00	0.00	0.00	2.00	<input type="checkbox"/>
		Don McDowell	2.00	0.00	0.00	2.00	<input type="checkbox"/>

Diary:

Dispute

General Comments **001** 0-rcm-EFA.225

•Observed the Rapid Set demonstration pour. On site include Dan McDowell, Robert Hernandez, Tom Guttirez, Al Ibarra, Tom Messner, Ralph Gomez, Domingo Ibarra, Art Ibarra, and Pat Finley from Conco. They were all on site for about 2 hours for this operation.

