



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:51 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 623 Const Calendar Day: 66 Date: 09-Aug-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the jacking saddles & work on the housing plates for the saddles on the tower . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the saddles housing on the tower . Crews had to remove the diaphragm angle plates , ream some of the holes . They started at 8:10 AM.

In addition to that , crews had to fabricate the North West splice plate on the site . The 1st & 2nd fabricated plates were not done properly . Crews were done at 4:50 PM. They left at 5:00 PM.

Matt , Pablo , Lonny , & Rene had to work on the jacking saddle system . Crews had to lower the remaining shim plates into the South cell . They started at 7:10 AM. Crews were done at 9:00 AM.

After that , crews had to bring the shim plates for the North cell & lower them into the cell . They started at 9:30 AM. Crews were done at 2:30 PM.

In addition to that , crews had to work on miscellaneous activities . They had to install winches to lift & set the shim plates on the jacking system , work with the other crews on the outer frame erection . They were done at 4:50 PM. Crews left at 5:00 PM. Pablo left at 9:00 AM.

James , Jonathon , Ryan N. Ryan E. , Michael , & Tony had to work on the outer frame around the jacking saddle on the West side of W - 2 . Crews had to prepare their tools , equipments, reroute the air & power line to the site , hook the 1st section of the frame to the crane , fly , set in place , drill & anchor the section . They started at 7:10 AM. Crews were done at 11:00 AM.

After that , crews had to work on the 2nd section of the frame . Following the same procedures as the 1st section . They started at 11:10 AM. Crews were done at 2:30 PM.

Then , crews had to connect the two sections , install , snug , tension the bolts , & drill & install the remaining anchor bolts . They were done at 4:50 PM. Crews had to wrap up their tools & equipments. They left at 5:00 PM.

Jose & Froylan had to work on the form for the grout pads . Crews had to fill the forms on the North cell with water check for leak , & seal it.

In addition to that , crews had to run the grout hose to grout the South pads & work with the other crews on the grout . They were done at 1:20 PM.

After that , crews had to clean inside the cells , pull out of the cells their tools , equipments . excess materials , & make final check on the forms on the North side . They were done at 3:40 PM. Crews left at 3:50 PM.

Jose A , Jose A Jr , Jesus , Luis , & Victor , had to work on the grout for the jacking system pad . Crews had to bring materials to the site , reroute the power lines , mobilize their tools , & equipments to the site .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 623

Date: 09-Aug-2012 **Thursday**

They started at 8:00 AM. Crews were done at 10:45 AM. They started to mix the grout at 11:10 AM. They started to pump the grout to the upper pad at 11:20 AM. Crews had to stop at 11:30 AM. to fix the leak on the upper pad & clean the South cell . They resumed to grout the lower pad at 12:00 PM. Crews were done at 12:20 PM. They grouted the upper pad at 12:30 PM. crews were done at 12:50 PM. Crews had to work through lunch break to clean the site , wrap up their tools & equipments . They were done at 1:20 PM. Crews left at 1:30 PM. , The North pads will be grouted tomorrow .

Rick , Carlos M. , & Carlos G. had to work on the working platforms on the saddles . Crews had to disassemble the North platform , pile the materials , & fly them out of the site . They started at 9:00 AM. Crews were done at 3:00 PM.

After that , crews had to mobilize their tools , equipments , & reroute the power line to the South platform . They started at 3:15 PM. Crews were done at 4:50 PM. They had to wrap up their tools & equipments. Crews left at 5:00 PM.

In the office , I had to work on my reports for the yesterday & today . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

