



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 625 Const Calendar Day: 68 Date: 11-Aug-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower heads erection preparations . They started at 7:00 AM.

Anthony & Jacob had to work on the tower head preparations . Crews had to pull the oragami plates & ream the holes . They started on the South shaft plate at 7:20 AM. Crews were called to work on the Favco crane at 8:00 AM. Crews could not erect the North splice plates for the North & West tower shafts because the painters are not completely done .

Crews returned to the site to work on the oragami plates at 10:20 AM. Crews had to erect the South plate , adjust , place shims , erect the corner plate , & install temporary bolts . Crews were done at 1:00 PM.

After that , crews had to mark the misaligned holes , remove the plate , ream & slot the holes . They were done at 2;50 PM. Crews had to wrap up their tools & equipments. They left at 3:00 PM.

James , Ryan N , Michael , Ryan E , & Jonathon had to work on the jacking saddle preparations . Crews had to bring to the site the outer filler plates for the saddle & clean them , work on the gantry , house keeping , & work on the outer frame . They started at 7:10 AM. Crews were done at 2:50 PM. They left at 3:00 PM.

The painters came to the site at 7:30 AM. Crews had to work on the North side of the grillage . They had to clean , grind , remove the rusty spots , & paint the grillage corners & the back plates . They started at 7;40 AM. Crews were done at 1:00 PM. Crews had to wrap up their tools & equipments. They left at 1:15 PM.

04-0120F4 Bid Item: 053 T-HEA-TSE.053 Tower Head Tower SE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN EVANCHIK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Rental Company

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 625

Date: 11-Aug-2012 Saturday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>

