



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 084 Const Calendar Day: 70 Date: 13-Aug-2012 Monday  
 Inspector Name: Awal, Mohammad Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60  
 Precipitation Condition Sunny

Working Day  If no, explain:

**Diary:** Dispute

**Tower Activities**

Welding:

Electro Slag Welding: (QA: William Clifford & Jo Lizardo)

Excavating rejectable indication previously discovered on ESW weld "T" face B at location Y= 8750 mm and ESW weld "G" face A at location Y=2540 mm.  
 Joint QA/QC UT of ESW weld "N" face A at Y=5150~6750 mm.

Details of Welding operation are available in QA report.

Painting: (QA: Charlie Stewart)

Painting Façade plates and galvanized hand rails at 18m and 23m elevation,  
 details of painting operation are available in QA report.

Tower Head

Tower head boom rods were tensioned to 3500 psi.

Details of tensioning of boom rods are available in Bob Brignano's report.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L03-ENE.078 Tower Lift 03 External Paint Tower NE  
 CERTIFIED COATINGS COMPANY

**Labor**

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 084

Date: 13-Aug-2012 Monday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b>	CERTIFIED COATINGS COMPANY							
Painter	JNM	Ron Morgan	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Sage Ray	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>