



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 626 Const Calendar Day: 70 Date: 13-Aug-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Head Activities

ABF crews came to the site after the safety meeting at 7:15 AM. They had to work on the tower head preparations & work on the tower release . They started at 7:20 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the oragami plates . Crews had to ream the misaligned holes . Augie & Jonathon continued to work on South West oragami & corner plates . They started at 7:20 AM. Crews were done at 8:00 AM.

Anthony , Casey , & Jacob had to work on the South East oragami plate & corner . Crews had to work the misaligned holes , remove the plates & set them on the platform at 150 meters . They were done at 8:00 AM.

After that , Anthony & Jonathon had to work on the W line rigging materials to the site . Casey , Jacob , & Jonathon had to work on the erection . Nick flew the tower head splice plates for the North West tower head at 8:00 AM. Crews had to adjust the plate & install temporary bolts . They were done at 8:20 AM. They started on the North East plates at 8:30 AM. Crews were done at 8:50 AM.

In addition to that , crews had to fly & set the South West oragami & corner plates & install temporary bolts. Crews were done at 12:00 PM.

In the afternoon , crews had to work on the North East oragami & corner plates . They started at 12:40 PM. They were done at 3:35 PM. They started on the North West oragami plate & corner at 3:45 PM. Crews were done at 4:50 PM. They left at 5:00 PM. .

Matt , Lonny , Mathew , & Rene came to the site at 12:40 PM. Crews had to work on the tower release . They had to release the tower from 518 mm. to 482 mm. Crews started to release the tower at 1:30 PM. They were done at 1:50 PM. ABF surveyors had to survey the tower . The result came too low . Crews had to go for a 2nd stroke . They started at 2:00 PM.

At 2:05 PM. 2 jacks leaked oil . Crews had to stop & change the hydraulic jacks . They resumed at 2:45 PM. at 2:50 PM 2 more jacks leaked oil . Crews had to stop & change the jacks .They were done at 3:30 PM.

Gary , Ethan , Jose , & Stanley joined the crews to work on the tower release at 4:10 PM. Crews had to release the pressure from the jacks & lock the rods . They were done at 4:50 PM. They left at 5:00 PM. Rene left at 3:00 PM.

Matt had to survey the tower after the 1st release .

04-0120F4 Bid Item: 053 T-HEA-BDP.053 Tower Head Bolt Diaphragm

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 626

Date: 13-Aug-2012 **Monday**

Ironworker	JNM	STANLEY DALIE	0.00	1.00	0.00	1.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	1.00	0.00	1.00	<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	1.00	0.00	1.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	1.00	0.00	1.00	<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>