



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 110 Const Calendar Day: 74 Date: 17-Aug-2012 Friday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Foggy, cool in morning, Sunny, Warm afternoon

Working Day If no, explain:

Diary: Dispute
General Comments
 Track progress of FWS CCO 229 work. Track progress of caulking of cable bands. Track progress of painting of installed DIP per CCO 45S4. Track progress of painting of cable suspender sockets.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2
 PERFORMANCE CAULKING

Diary: Dispute
Cable Band Caulking 067 C-COA-SCE.067
 At 0800, Health Cook was working on the bottom of CB 32S, and Damian Wilkensen was on the top of CB 34S, along the SSS, installing caulking in the cable band gaps.
 At 1040, I returned to the SSS and inspected and bought off the top caulking of CB 34S, and the top and bottom of CB 32S. The crew was at CB 30S.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
 CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	Victor Ruiz	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
Suspender Ropes Socket 081 0-000-000.081
Painting
 Victor Ruiz and Bill Gatewood spent the shift painting Interzinc primer on the hanging sockets below the NMS, and pegalink on the sockets below the SMS.

