



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 077 Const Calendar Day: 78 Date: 21-Aug-2012 Tuesday
 Inspector Name: Awal, Mohammad Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60
 Precipitation Condition Sunny

Working Day If no, explain:

Diary: Dispute

Tower Activities

Welding:
 Electro Slag Welding: (QA: William Clifford)

Welding ESW weld "Q" face "B" at Y=2100 mm.

QA/QC joint UT & MT of ESW weld "V" face B at Y= 7480mm and weld "P" at Y= 3300mm

Details of Welding operation are available in QA report.

Tower Head

Details of Tower head work are available in Sami Daouk's report.

04-0120F4	Bid Item: 053	T-L01-SPD.053	Tower Lift 01 Shear Plates and Diaphragms					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4	Bid Item: 078	T-L03-ENE.078	Tower Lift 03 External Paint Tower NE					
CERTIFIED COATINGS COMPANY								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	Ron Morgan	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Sage Ray	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 077

Date: 21-Aug-2012 **Tuesday**

--

