



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 637 Const Calendar Day: 82 Date: 25-Aug-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 09:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Head Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower head & diaphragm . They started at 7:00 AM.

Roger , Brain , & I had to test 10% of the bolts inside the chimneys & they had to test 10% of the longitudinal stiffeners bolts on the top of the grillage & diaphragm . Crews started at 7:30 AM.They were done at 8:30 AM. 3 bolts failed . Roger had to touch them up .

After that , Roger & Drew had to install & tension the filler bolts on the chimneys where the lifting lugs were removed . They started at 9:00 AM. Roger left at 1:00 PM. Obra had to work with Drew to the end of the shift on the filler bolts .

2 locations had not been cleaned or painted . The painters are coming on Monday to finish the work .

Obra , Carlos , & James had to work on the East angle . Crews had to remove the angle , fly it out of the site , fly in the original angle , set it in place , drill 4 holes on the diaphragm vertical side , mark the misaligned holes . ream the misaligned holes & dill new holes .

In addition to that , crews had to install the West ladder from the top platform to the top of the cable . The holding brackets on the saddles do not match with the ladder holes or width . Crews had to fly the ladder & set it on the platform at 165 meters . Crews started at 7:10 AM. They were done at 2:55 PM.

All crews had to wrap up their tools & equipments. They left at 3:10 PM.

In the office , I had to close all the reports for the tower head activities . I was done at 4:30 PM.

04-0120F4	Bid Item: 078	T-HEA-INW.078	Tower Head Internal Paint Tower NW
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	6.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 637

Date: 25-Aug-2012 **Saturday**

--

