



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 640 Const Calendar Day: 86 Date: 29-Aug-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Head Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the diaphragm East angle & work on the oragami plates . They started at 7:00 AM.

Anthony , Augie , Casey , & Jonathon had to work on various activities on the site . They started at 7:10 AM. Crews were done at 9:00 AM.

After that , crews had to work on the oragami plates & corners on the East chimney . They started at 9:10 AM. Crews were done at 2:00 PM.

Then , crews had to prepare to work on the West chimney . They had to sort the bolts , nuts , washers , & the stainless steel bolts .

James & Drew had to work on the diaphragm . Crews had to drill the remaining holes on the East side of the diaphragm . They started at 7:15 AM. Crews were done at 10:00 AM. Crews had to wait for the painters to clean & apply primer coat on the holes .

The painters came to the site at 10:30 AM. Crews had to clean & paint the holes on the East side of the diaphragm . They were done at 12:00 PM.

After that, the painters had to clean & paint the filler bolts on the North & West chimneys , & paint the already primer coated spots on the chimneys with the tower white color . Crews were done at 3:00 PM.

In the afternoon , James & Drew had to erect the angle . Nick flew the angle to the site at 12:40 PM. Crews had to set the angle in place & install the permanent bolts on the diaphragm side . They were done at 2:00 PM.

After that , crews joined the other crews on the West tower shaft & other activities to the end of the shift .

All crews were done at 5;00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

04-0120F4 Bid Item: 078 T-HEA-INW.078 Tower Head Internal Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 640 Date: 29-Aug-2012 Wednesday

Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

