



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 641 Const Calendar Day: 87 Date: 30-Aug-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Head Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the West ladders .They started at 7:00 AM.

Anthony , Augie , Casey , Drew , James & Jonathon had to erect the West ladders for the main span cables . Crews started at 7:10 AM.

In addition to that , crews had to install the grating on the West step platforms for the side span cables They were done at 10:00 AM. Crews left at 10:20 AM. . No other structural activities were performed on the top of the tower .

Brandon , Francisco , Sage , & Rafael came to the site at 8:00 AM. Crews had to paint the pre coated locations & work on touch touch ups on the chimneys . They were done at 12:00 PM.

In the afternoon , I had to attend the staff meeting for he load transfer in Burma office from 1:30 PM. to 3:10 PM.

04-0120F4 Bid Item: 078 T-HEA-INW.078 Tower Head Internal Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>