



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:08 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 638 Const Calendar Day: 94 Date: 06-Sep-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Nov-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Overcast

Working Day [checked] If no, explain:

Diary:
General Comments
Overcast and cool
•Email review continues
•0800 hrs Safety Meeting
•Observe the micropile drilling for Hinge KE . Today they were able to drill and grout piles E 2 and W 1.
•Continue to catch up on office and field work since I was on vacation the last month .
I accrued 2 hours of overtime today covering the contractor's hours and catching up on office and field work.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues
HILLSIDE DRILLING INC.

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: HILLSIDE DRILLING INC. and list of laborers like Phaylat Chantha, Randall Hickman, etc.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues
AMERICAN BRIDGE/FLUOR, A JV

Empty table area for AMERICAN BRIDGE/FLUOR, A JV