



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 639 Const Calendar Day: 95 Date: 07-Sep-2012 Friday  
 Inspector Name: Wilcox, Jason Title: Transportation Engineer  
 Inspection Type:  
 Shift Hours: Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Jefferson, Paul Approved Date: 13-Nov-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70  
 Precipitation Condition Overcast

Working Day  If no, explain:

**Diary:** Dispute

**General Comments**

Overcast and cool

- I went straight to the field this morning to observe the micropile drilling for Hinge KE Hinge Tie -down foundation. They have 3 pile finished as of this morning and they started on the 4th one, E1, W2, E3. Thanh Le observed the field work for the rest of the day here.
- Email review continues
- 0900 hrs OBG Staff meeting
- Eric Blue called me to request an expedited review of RFI 3023 – Cold Vulcanization of neoprene to steel. I place the RFI on Aaron Prchlik's (METS) chair for him to review.

I took 3 hours of Furlough Leave today.

**CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues**  
 HILLSIDE DRILLING INC.

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> HILLSIDE DRILLING INC.								
Semi-Skilled Laborer	APP	Phaylat Chantha	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Randall Hickman	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Juan Ambriz	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Alfonso Alfaro	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	Jason Steward	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues**  
 AMERICAN BRIDGE/FLUOR, A JV

--	--	--	--	--	--	--	--	--