



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 660 Const Calendar Day: 113 Date: 25-Sep-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 08:00 pm Break: 00:30 Over Time: 05:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 load transfer . They had to work on Step 11 - A ADJ . Step 12 - A ADJ . Step 13 - A ADJ . Step 14 - A ADJ . Step 15 - A ADJ . Step 16 - A ADJ . & Step 17 - A ADJ . Step 17 - B ADJ , & work on the rods on the South side & main spans . They started at 7:00 AM.

Gary & Scott had to work on the pumps . Rene & Stanley had to work on the platforms measuring the strokes & locking the nuts .

Ethan , Carlos , Jose , Thomas , & Will had to work on the jacks . They had to retract the jacks for the entire day .

In addition to that, crews had to work on the adjacent suspender ropes . They had to take the slacks out of the ropes . Set the sockets in the suspender brackets .

Crews had to complete the work on Step 11 - A ADJ . They started at PP # 78 at 7:10 AM. Crews were done on Step 11 - A ADJ at 7:35 AM. Following the same procedures as on Step 11 - A ADJ . They started on Step 12 - A ADJ at 7:40 AM. Crews were done on Step 12 - A ADJ at 8:45 AM. They started on Step 13 - A ADJ at 8:50 AM. Crews were done on Step 13 - A ADJ at 10:35 AM. They started on Step 14 - A ADJ at 10:45 AM. Crews were done on Step 14 - A ADJ at 12:00 PM. They started on Step 15 - A ADJ at 12:45 PM. Crews were done on Step 15 - A ADJ at 2:00 PM. They started on Step 16 - A ADJ at 2:05 PM. Crews were done on Step 16 - A ADJ at 3:05 PM. They started on Step 17 - A ADJ at 3:10 PM. Crews were done on Step 17 - A ADJ at 4:05 PM. They started on Step 17 - B ADJ at 4:10 PM. Crews had to stop working on Step 17- B ADJ at PP # 62 at 4:20 PM.

Some of the locations on the South side span were skipped due to the small change (Few mm.) or the sockets are closer to the final positions than expected .

Crews were asked to work on the permanent rods for Phase 1 load transfer on the main span . The rods were delivered to the site at 5:00 PM. Crews had to set 4 rods at each location , mark the rods 130 mm. for the engagement length , & install them . They started at 5:20 PM. Crews were at 7:00 PM. They had to wrap up their tools & equipments. Crews left at 7:10 PM.

Matt , Lonny , Pablo , & Mathew joined the crews to work on the rods on the main span Ryan N, Ryan E. Jonathon , & Tony had to work on the rods on the side span .

In addition to that , crews had to set the sockets inside the suspender brackets . All crews were done at 7:00 PM. The left at 7:10 PM.

I had to mark 180 mm. reference marks on the rods before the installation . Laraine , Douglas , & I had to work on the remaining jacking length & pressure tracking sheet for today 's activities . In the office ,



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 660

Date: 25-Sep-2012 Tuesday

I had to work on my report . I was done at 8:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	4.00	0.00	12.00		<input type="checkbox"/>

