



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 665 Const Calendar Day: 119 Date: 01-Oct-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 06:00 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on Phase 1 load transfer on the South side & main spans . They started at 7:20 AM.

Jose , Stanley , Rene , & Thomas had to work on the shims installations & jacking the suspender ropes

Crews started at PP # 40 at 7:30 AM. They had to set the shims according to their locations , pump up the jacks until the sockets have full contact with the shims , lock the nuts , & release the jacks . They started at PP # 40 then , at PP # 38 . Crews were done at PP # 38 at 8:45 AM.

After that , crews had to work on the shims at PP # 34 , 30 , 26 , 22 , 18 , 14 , & at PP # 10 . Crews were done at 1:00 PM.

In the afternoon , crews had to work on the main span . They started at PP # 50 at 1:10 PM. Then , at PP # 52 , 54 , 58 , 62 , & at PP 66 . Crews were done at PP # 66 at 3:15 PM. .

Crews lost the power while working at PP # 70 . Crews had to move & work at PP # 74 . Then , at PP # 78 , & 82 . Crews were done at 4:35 PM. Crews returned to work at PP # 70 at 4:40 PM. They were done setting the shims & jacking at PP # 70 at 4:55 PM. Crews had to wrap up their tools & equipments. They left at 5:10 PM.

In addition to that , crews had to retract the jacks & work on house keeping , prepare to disassemble the jacking system after completing the work on Phase 1 load transfer

Kevin had to deliver & set the shims according to their locations for the side & main spans . He started at 7:30 AM. He was done at 8:30 AM.

In the field I had to check the shims for their locations , mark the beveled bottom shims , & record the pressure .

In the office , I had to work on my report . I was done at 6:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 665

Date: 01-Oct-2012

Monday

