



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:20 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 153 Const Calendar Day: 119 Date: 01-Oct-2012 Monday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 05:00 pm Break: Over Time: 02:30

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 80 - 90 4PM 80 - 90

Precipitation Condition Clear

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

From 0600-0700, I prepared for cat walk field data collection, waited for bolt tensioning to begin, monitored contractor setup for north and south cables.

From 0700-1500, I monitored bolt tensioning on PP 34 N - PP 20 N, PP 44 S for 8 hours.

From 1500-1700, I worked in the field office doing email diary, data verifying, general SAS field office diaries, time sheet, reading and writing emails, copying data sheet.

Contractor's Labor in the Load Transfer crew:

Mike Draper

Naricizo Gomez

Aaron David

Thad Booker

