



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 678 Const Calendar Day: 134 Date: 16-Oct-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the cable bands rotation , shims adjustments (CCO 240 S - 2) on the North main span . They started at 7:00 AM.

Roger , Carlos , Mario , & Rigoverto had to work on the North main span . They had to work on the shim adjustments Crews had to mobilize their tools & equipments to the North side . The E line was closed by one of the cranes . Crews had to wait to clear the road to mobilize to work on the shims at PP # 102 . They were done at 8:00 AM.

After that , crews had to set the jacks , jack the outboard rods to release the nuts , remove the 6 mm. shims , jack the rods , lock the nuts , tension the rods with 16400 PSI pressure , repeat 2 times after the initial tension , lock the nuts , move the jacks to the inboard rods , jack the rods , release the rods until the gap is enough to slide the 6 mm. shims . Tension the rods with 16400 PSI , repeat with the same pressure 2 more times , tighten the nuts , remove the jacks , install , & snug the lock nuts with the knocker wrench . Crews started at 8:20 AM. Crews were done at 11:15 AM.

Then , crews had to mobilize to work at PP # 86 . Following the same procedures as previous location for the shims adjustment .

They started at PP # 86 at 11:20 AM. Crews were done at 2:05 PM.

They started at PP # 84 at 2:10 PM. Crews were done at 4:10 PM.

They started at PP # 82 at 4:15 PM. Crews had to lower & set the jacks , jacking bracket, connect the hoses , & prepare for the shims adjustments tomorrow . They were done at 5:00 PM. Crews left at 5:10 PM.

The New rotation angles

	Inboard	Outboard
PP # 84	89.6'	89.6'
PP # 86	89.9'	89.6'
PP # 102	89.6'	89.4'

For CCO 240 S - 2 . for all employees 8.0 Regular Hours & 2.0 Hours Over Time Plus 10.0 Hours for the JLG Sky Trak

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 678 **Date:** 16-Oct-2012 **Tuesday**

Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
437	FORKLIFT, GRADALL 544D 10,000 LBS						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>