



SAS Superstructure

Location: 04-SF-80-13.2/13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 680 Const Calendar Day: 136 Date: 18-Oct-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the suspender ropes clamps . They started at 7:00 AM.

Obra , Carlos , Mario , Rigoverta , & Roger had to work on the North main span . Crews had to work on the suspender clamps at PP # 92 , 90 , 88 , 86 , 84 , 80 , & 78 . Crews had to prepare their tools & equipments. Mobilize to the site the clamps , hydraulic pump , jacks , reroute the power line , mobilize the JLG man lifts to the site . They started at 7:10 AM. Crews were done at 8:30 AM.

Crews started to install the clamps at PP # 92 at 8:45 AM. They had to place the U clamps around the ropes , the side plates , the spacer pipes , install the , adjust the clamp to be tight with button zinc , & snug the bolts . Crews were done at 10:30 AM.

After that , crews had to mobilize to work at PP # 90 following the same procedures as at PP # 92 for the clamp installations .

They started at PP # 90 at 10:35 AM. Crews were done at 11:45 AM.

They started at PP # 88 at 11:50 AM. Crews were done at 1:20 PM.

They started at PP # 86 at 1:25 PM. Crews were done at 3:00 PM.

They started at PP # 84 at 3:20 PM. Crews were done at 4:50 PM.

Crews had to wrap up their tools & equipments . They left at 5:10 PM.

Anthony , Augie , Casey , & Robert had to work on the suspender clamps . Crews had to work on the South main span . They had to prepare their tools , equipments. Reroute the power lines . They were done at 9:00 AM.

Anthony & Augie had to work at PP # 80 & 82 . They had to install 1 clamp on each location . They were done at 10:30 AM. Then , crews had to work at PP # 84 , 96 , 88 , & 1 clamp at PP # 90

Casey & Robert had to work on the suspender clamps at PP # 76 , 74 , & 1 clamp at PP # 72 Following the same procedures as on the North side . Crews started at 10:35 AM. Crews were called at 3:20 PM. To work on the barge rigging materials from the W line & set them on the barge . Crews left at 3:30 PM.

I had to sign the tentative agreements with Scott for the shims adjustments for the CCO work .

Table with 4 columns: Bid Item (067), Class (C-SUS-SCC.067), Name (Install Suspender Clamps, Separators, Collars), and Contractor (AMERICAN BRIDGE/FLUOR, A JV). Includes a Labor section with columns for Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, and Dispute.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 680 Date: 18-Oct-2012 Thursday

Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002290	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002218	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>