



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 682 Const Calendar Day: 138 Date: 20-Oct-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day [ ] If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the suspender clamps . They started at 7:00 AM.

Obra , Carlos , Mario , & Roger had to work on the North main span. Crews started to install the suspender clamps at PP # 68 . They had to lower the catwalk in order to reach the zinc buttons , set the jacks , jack the ropes , set the U clamps , side plates , spacer pies , install , snug the bolts , release the jacks , & lift the catwalk . They started at 7:10 AM. Crews were done at 9:10 AM.

Following the same procedures as on previous location crews had to work at PP # 66 , 64 , & at PP # 62 . The hydraulic pump broke at 1:30 PM. Crews had to change the pump . They resumed working at PP # 62 at 2:20 PM. They were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Jose & Froylan had to work on the North cat walk. Crews had to close the openings on the cat walk after the completing the work on the suspender clamps . Crews had to place the PVC pipes to protect the suspender ropes , cut to size & tie the wire mesh on the existing wire mesh . They started at 7:15 AM. crews were done at 2:50 PM. They left at 3:00 PM.

Anthony , Augie , Casey , & Robert had to work on the South superseder clamps . Crews had to use the high line to set in place the U clamps , plates , & bolts . They had to fill the skip box on the cat walk , hook it to the spreader beam on the high line pull it toward the West , sort , & set in place the materials . They started at 7:10 AM. Crews were done at 10:00 AM.

After that , crews had to work at PP # 70 . They had to install 1 suspender clamp , They were done at 11:00 AM. Following the same procedures as on the North side .

Anthony & Augie had to work at PP # 50 . Crews had to lower the catwalk to work on the suspender ropes . Crews started at 11:05 AM.

Casey & Robert had to work at PP # 68 , & 66 . Crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

In the field , I had to work with Laraine & Douglas on the cable wrapping . In the office , I had to work on my reports for this week . I was done at 3:00 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars
AMERICAN BRIDGE/FLUOR, A JV

Table with columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Contractor: AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 682    Date: 20-Oct-2012    Saturday

Ironworker	JNM	ROGELIO RUIZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>