



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 673 Const Calendar Day: 138 Date: 20-Oct-2012 Saturday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Overcast

Working Day If no, explain:

Diary:

Dispute

General Comments

Overcast and cool

Hinge AE and AW:

- See Parvis' diary for labor and equipment details.
- The crew continued pulling the South Hinge Pipe Beam into the SAS this morning on the W-Line. By 1100 hrs they pulled it into position. They spent the rest of the day removing equipment and hanging the top restraint brackets over the beams.

GENERAL:

- The boom was changed out on the 888 crane and it was walked to the East for cradle removal that will begin Monday.
- Email review
- Diary work
- Review submittals

I accrued 8 hours of overtime covering the contractor's hours of operation on this Saturday.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000773	VEHICLE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000772	VEHICLE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

