



**SAS Superstructure**  
 Location: 04-SF-80-13.2 / 13.9  
 Client Name: CalTrans

Run date 21-Nov-14  
 Time 7:26 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 130 Const Calendar Day: 140 Date: 22-Oct-2012 Monday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Overcast, rain A.M.; Sunny, Warm, Wind, PM

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 Bill Casey staff meeting 0800-0830. Misc. MEP paperwork. Track progress of FWS fieldwork.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**Bike Path MEP** 125 0-000-000.125  
 The FWS crew spent the entire shift welding utility outlets on the 2 1/2" domestic water and 4" compressed air lines to be installed along the bike path.