



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 132 Const Calendar Day: 141 Date: 23-Oct-2012 Tuesday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:30 am 06:30 pm Break: 01:00 Over Time: 01:00  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain early AM, Partly Cloudy, cool, windy, PM

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**   
 MEP Staff Meeting 0830-0900. Processed RFIs 3063R00 and 3073R00. Misc MEP paperwork. Track progress of FWS fieldwork. Observe cable wrapping work in preparation of assisting the cable group. 1 hour of OT to attend Team Cable Staff Meeting 1700-1800 (announced at 1400).

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**Bike Path MEP** 126 0-000-000.126   
 The FWS crew spent half the shift welding utility outlets on the 2 1/2" and 4" carbon steel lines along the north barrier of the WB bridge at approximately PP 112, then the second half of the shift welding utility outlets on the 4" compressed air line to be installed along the bike path.