



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 171 Const Calendar Day: 142 Date: 24-Oct-2012 Wednesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 04:30 am 01:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Rain, Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

From 0430-0645, I worked in the SAS field office preparing for the South Side Span cable wrapping operation and doing general office work diaries, email, PMIV database research, etc.
From 0645-noon, I monitored cable wrapping on the South Side Span from PP 10 S to PP 12 S for 5 hours. The crew was replacing the wrapping machine and did not actually wrap the cable with S-wire.
From noon-1:15pm, I worked in the SAS field office.

Cable Wrapping Iron workers:

1. FM-Brian Larsen
2. FM-Kevin Karber
3. Maurice Roberson
4. Barry Rothman
5. Anthony Volpe

Cable Wrapping Laborers:

1. Hector Limon
2. Curtis Sliy

Small crane operator-1(unkown name)

