



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:43 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 686 Const Calendar Day: 143 Date: 25-Oct-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the suspender clamps on the South main span . & mobilize from the North span. They started at 7:00 AM.

Roger , & Mario had to work on the North main span . Crews were called to wrap up , mobilize , & pull out of the site all their tools , equipments , & prepare to work on the South main span setting the wrapping machine .

Crews had to use the Favco tower crane to pull their equipments out of the site . They had to fill the skip box at PP # 50 & fly it out of the site . Crews started at 7:30 AM. They were done at 10:00 AM.

After that , crews had to work with the other crews on the South main span . They had to work on the high line to mobilize their tools & equipments from PP # 62 to PP # 50 , fill the skip box , & fly it out of the site .

Michael , Aaron , & Dario had to work on the South main span . Crews had to work on the suspender clamp installation . They started at PP # 62 at 7:30 AM. Crews had to install the 2nd clamp , & lift the catwalk. They were done at 8:40 AM.

After that , crews had to mobilize to work at PP # 64 . Following the same procedures as on the previous locations . Crews started at 9:00 AM. They were done at 11:00 AM.

Then , crews had to use the high line to mobilize their tools & equipments to PP # 50 . Crews had to flip 2 bolts on the uphill suspender clamp . They were done at 12:00 PM.

In the afternoon , crews had to fly their tools & equipments out of the site . They were done at 1:00 PM. No suspender clamps were installed at PP # 44 , 46 , & at PP # 48 on North or South main spans .

In the afternoon , North & South crews had to work on the South main span to the end of the shift . They had to set the wrapping machine at PP # 102 . Crews had to bring to the site the accessory parts for he wrapping machines , hook the turn buckles on the hand rail ropes , set the cover plate & the wrapping machine . They started at 1:30 PM. Crews were done at 5:00 PM.

Guillermo , Christian , & Armando had to work on the South cable . Crews had to clean the cable & apply the Zinc paste . They started at 2:00 PM.

Douglas had to cover all the activities on the South main span after 2:30 PM.

Carlos , & Pedro had to work on the North & South cable bands . Crews had to work on the catwalk openings under the cable bands after completing the work on the suspender clamp . Crews started at PP # 52 on the North catwalk , then at PP # 50 . They started a 7:30 AM. Crews were done at 11:00 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 686

Date: 25-Oct-2012 **Thursday**

After that , crews had to work on the South catwalk to the end of the shift . They had to work at PP # 50 , 52 , & 54 .

In addition tot hat , crews had to work on house keeping on the North catwalk . The had to remove all the access materials & clean the cat walk . Crews left at 5:00 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CHRISTIAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ARRON DAVID	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

