



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 174 Const Calendar Day: 145 Date: 27-Oct-2012 Saturday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

From 6:45am to 12:30pm, I monitored cable wrapping on the South Side Span. The wrapping crew utilized the push machine from PP 12 to PP 14 for 25'.

Iron worker crew:

- 1. FM- Kevin Karber
- 2. FM- Brian Larsen
- 3. Maurice Roberson
- 4. Barry Rothman
- 5. Anthony Volpe

Laborers:

- 1. Hector Limon
- 2. Curtis Sliy

Crane operator - 1 (unkown name)

