



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 703 Const Calendar Day: 146 Date: 28-Oct-2012 Sunday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation 0.00" Condition Mostly sunny

Working Day [] If no, explain:

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and various laborers like SCOTT ROSS, JOSE CAMPOS, etc.

Diary:

Work description. 067 C-PWS-WCS.067

South Mainspan Cable Wrapping:

- The first task for the ironworkers today was to remove the wrapping machine with attachments pointed in the in the downhill direction. At the start of the day this wrapping machine was located approximately 7ft away from cable band 100S going in the uphill direction. This task was completed around 9:30am with the assistance of the operator and the Groove crane. During this time the laborers were applying zinc paste to the main cable on the other side of cable band 100S in the uphill direction.

Once the wrapping machine with the attachments pointed in the uphill direction was installed, the next order of work was to splice the S-wire before proceeding with wrapping. It took approximately 1hr to complete 2 but splices due to this crew of ironworkers inexperience of performing the microweld. ABF engineer Ben Jones was present to assist the crew with technical issues.

When the but splice was finally completed, wrapping began at 11:45am. The wrapping machine had a difficult time placing the S-wire into the grooves while revolving around the main cable. S-wires were seen being underlapped and overlapped (see photo below) due to the instability of the wrapping machine. The ironworkers had to use come-alongs in addition to applying a tension to pull the machine ranging from 360lbs to 680lbs. Once a S-wire was seen not going into the previous wire groove, the operation was stopped to correct the seating of the S-wire grooves. Approximately 2ft or less of the main cable in this location was wrapped today. Laborers placed a protective plastic cover over the areas where zinc paste

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 703

Date: 28-Oct-2012

Sunday

was applied today for tomorrows operation.

Attachment



ABF ironworker crews on the South Mainspan in the process of wrapping the main cable with S-wire.



S-wire overlap not in the grooves while spinning the wrapping wire around the cable which is an issue the ironworkers struggled with all day.



ABF ironworker crews on the North Mainspan in the process of wrapping the main cable with S-wire.



Microweld but splice of two S-wires seen on the South Mainspan cable in between cable bands 102 and 100.