



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:01 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 681 Const Calendar Day: 149 Date: 31-Oct-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Partly Cloud

Working Day If no, explain:

Diary:

Dispute

General Comments

Cloudy and cool

GENERAL:

- Email review
- 1430 hrs Hinge K meeting hrs SAS Staff Meeting
- Hinge AE and AW:
 - See Parvis Jalali's diary for labor and equipment details.
 - No work being performed here today.
- Hinge KW:
 - Conco is working on formwork all day. Conco: Jim Medina, Jorge Gomez, Jason Silva, Ricardo Valenzuela, Phil Rietz, and Pat Finley.
 - HS Rebar is on site today placing the top deck reinforcing. Those on site include: Simon Martinez, John Pantoja, Venustiano Nunez, Walter Godoy, Aden Moreno (4), and Lupe Vasquez (4).
- Hinge KE:
 - Tie-down rod adjustments this morning. In order to get a "hold" on the creep of the E-Line YBITS, loading in the Tie-down system was increased from about 3,650 kips to 4,350 kips. Dan McNichol (ABF), Mike Bonnici (ABF), Ken Woon (ABF), 2 guys from VGO, Bob Dameron, and Ashley Takata were on site for the operation. It took about 2 hours.
 - Two workers are blasting the stressing diaphragm of Hinge KE this morning.

West Jacking Saddle:

- I met with Levi Gatsos at the Jacking Saddle for operator splice prequalifications. After waiting for an hour one worker showed up and performed splices on 4 - #8 HRC 500/520 and 4 - #9 HRC 500/520; Matt Bach performed the tests. Since there was no paperwork for the test bars I did not give the TL-101's to Levi. One of the test bars was about 8 feet long, so Levi has to find out what length they have to be in order to send it to be tested and he also has to get with Aaron Prhclik (METS) to find out what paperwork has to accompany the bars.

No overtime accrued today.

CCO-208	Bid Item: 001	0-HKC-000.208	Hinge K Coordination				Dispute	
HARRIS SALINAS REBAR								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: HARRIS SALINAS REBAR								
Ironworker	JNM	JOHN PANTOJA	1.00	0.00	0.00	1.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Wilcox, Jason **Diary #:** 681 **Date:** 31-Oct-2012 **Wednesday**

Ironworker	JNM	TANO NUNEZ	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	WALTER GODOY	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	FOR	SIMON MARTINEZ	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: HARRIS SALINAS REBAR								
*E0040354	TRUCK						No	<input type="checkbox"/>
			1.00	0.00	0.00	0.00		<input type="checkbox"/>
Diary:								Dispute
CCO #208 Hinge K Coordination 001		0-HKC-000.208						<input type="checkbox"/>
Harris Salinas workers are on site bending rebar into alignment from YBITS into the Hinge K closure.								
CCO-208	Bid Item: 001	0-HKC-000.208	Hinge K Coordination					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000431	SURVEY EQUIPMENT, ROBOTIC TOTAL STATION						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
000773	VEHICLE						No	<input type="checkbox"/>
			4.00	0.00	0.00	0.00		<input type="checkbox"/>
000772	VEHICLE						No	<input type="checkbox"/>
			4.00	0.00	0.00	0.00		<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL						No	<input type="checkbox"/>
			4.00	0.00	0.00	0.00		<input type="checkbox"/>

