



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:42 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 696 Const Calendar Day: 155 Date: 06-Nov-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South main span cable . They started at 7:00 AM.

Obra , Carlos , Javier , Rigovertto , Ryan N. , Ryan E had to work on the push wrapping machine . Crews had to overhaul the machine . They had to remove the plastic spacer straps , install new straps , remove the wheels , clean , & lubricate the feet . They started at 7:10 AM. Crews were done at 8:55 AM.

After that , crews had to fly , set , & assemble the wrapping machine in the bay between cable bands # 90 & 88 . They started at 9:00 AM. Crews were done at 9:45 AM. They started to wrap the bay between cable bands 90 & 88 at 9:40 AM. Crews had to wrap 0.2 meters , clean the top of the wires , cadweld the wires , & push the wires into the groove in cable band # 90 . Crews were done at 11:00 AM.

Crews resumed wrapping the cable at 11;05 AM. At 1:35 PM. Crews ran out of wires . They had to clean , cadweld , cut the wires , remove the empty spool , place new spools , buttweld , & paint the wires

Crews had to stop few times to adjust the pressure , align , lock the wires , & apply Zinc paste . Crews were done wrapping the bay between cable bands # 90 & 88 at 5:00 PM. They left at 5:10 PM.

Roger , Bismarck , Jonathon , Jose , Morris , & Ryan C had to work on the pull wrapping machine between cable bands # 98 & 96 . Crews had to wrap the remaining 1.1 meters . They had to align & lock the wires they started at 7:15 AM. Crews were done at 8:00 AM. They started to wrap at 8:05 AM. Crews had to stop few times to adjust the pressure , adjust the machine , align & lock the wires . & apply Zinc paste .Crews had to leave extra 24 revolutions o wires to cover the remaining 60 mm. to be wrapped by hands . Crews were done at 9:45 AM.

After that , crews had to disassemble , mobilize , set , & assemble the wrapping machine on the next bay between cable bands # 96 & 94 to wrap the remaining 1.2 meters . They started at 10:30 AM. Crews were done at 11:45 AM.

Then , crews had to clean & buttweld the wires . They were done at 12:00 PM.

In the afternoon , John had to cover all the activities on the pull machine .

Jesus & Jorge had to work on the cable . Crews had to clean the South cable , apply Zinc paste ,

Table with 4 columns: Bid Item: 067, C-PWS-WCS.067, Wrap Cable System, AMERICAN BRIDGE/FLUOR, A JV

Table with 8 columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 696

Date: 06-Nov-2012 Tuesday

Ironworker	APP	MORRIS ROBERSON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JORGE CAMPOS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ Sr.	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00	<input type="checkbox"/>