



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:42 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 697 Const Calendar Day: 156 Date: 07-Nov-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to wrap the cable on the South main span . They started at 7:00 AM.

Obra , Carlos , Javier , Rigovertto , Ryan N. & Ryan E. had to work on the cable between cable bands # 96 & 94 . Crews had to disassemble the push machine from the bay between cable bands # 90 & 88 , fly , & set it with it ' s accessories on the bay between cable bands # 88 & 86 . They started at 7:10 AM. Crews were done at 8:10 AM.

After that , crews had to wrap the 1st 0.25 meter , cadweld , remove the loose wraps , push into the groove in cable band # 94 , & drive wedges to prevent rotation . They started at 8:05 AM. Crews were done at 10:05 AM.

Crews had to stop at 10:45 AM. to change , buttweld , & paint the wires . They were done at 11:30 AM. They resumed wrapping at 11:35 AM. Crews ran out of wires for the 2nd time at 3:30 PM. They had to change the wires following the same procedures as on the previous wires . They started to wrap at 4:15 PM. Crews were done on the bay between cable bands # 94 & 92 at 5:00 PM. They left at 5:10 PM.

Roger , Bismarck , Jonathon , Jose , Morris , & Ryan C. had to work on the pull machine . Crews had to wrap the remaining length of 1.2 meters in the bay between cable bands 96 & 94 . They had to assemble the pull wrapping machine & it's accessories . Crews started at 7:10 AM. They were done at 8:10 AM. They started on the buttweld at 8:15 AM. Crews were done at 9:00 AM.

They started to wrap at 9:05 AM. Crews had to stop at 10:30 AM. to change , buttweld , & paint the wires. They were done at 11:30 AM. They resumed wrapping at 11:35 AM. Crews had to leave 50 mm. Next to cable band # 94 to be wrapped by hands , & 12 revolutions of wires .They were done at 1:30 PM.

After that , crews had to disassemble the machine , mobilize , & set on the next location between cable bands # 92 & 94 . They started at 1:45 PM. Crews were done at 3:00 PM.

In addition to that , crews had to unwrap 0.6 meters of the existing damaged wires

John had to cover all the activities after 3:00 PM. Victor did not cover any activities on the South main span

Jesus Sr. , Jorge , & Jesus Jr. had to work on the South cable . Crews had to work with both crews . They had to clean , apply Zinc paste , & work on house keeping .

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade Class Name RT Hrs OT Hrs DT Hrs Total Remarks Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 697

Date: 07-Nov-2012 Wednesday

Contractor: AMERICAN BRIDGE/FLUOR, A JV

Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JORGE CAMPOS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ Sr.	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>