



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:00 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 687 Const Calendar Day: 157 Date: 08-Nov-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:00 am 03:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation

Condition Light Rain, Partly Cloud

Working Day If no, explain:

Diary:

Dispute

General Comments

Clear and windy (AM) / Rain and clouds (PM)

GENERAL:

- 0600 hrs site visit
- Email review
- Diary work

Hinge AE and AW:

- See Parvis Jalali's diary for labor and equipment details.
- No work being performed here today.
- Lead and steel shims are in the warehouse at Pier 7

Hinge KW:

•The Top Deck concrete pour is this morning. The first concrete truck arrived at about 0720 and the concrete flowed into the forms around 0630. By 1030 the last amount of concrete was poured and the finishing began. The crew put longitudinal tines on the deck, sprayed curing compound, and placed wet burlap over the pour for curing. A total of 73 cubic yards were poured today. There were 6 cylinders taken by Parvis Jalali and myself. Workers include: Jim Medina, Tom Messner, Rafael Gomez, Ricardo Vera, J.D. Freeman, Jesus Leyva, Zantos Perez, Roberto Hernandez, Tiodoro Gomez, Kirby Rodriguez, Jeronimo Hernandez, and Martin Rebuelta.

Hinge KE:

- Three Conco workers (Pat Finley, Marcus McDowell, and Raphael Onate) are cleaning up the blast media from last week.
- Two workers are filling the holes in the stressing diaphragm drilled yesterday with Hilti 500 epoxy and placing threaded rods.
- I asked Conco if they could chip away concrete around some of the rebar near the soffit prior to grading out the Hinge KE Falsework. This work will be paid for in CCO 208.

West Jacking Saddle:

- No work here today.
- I accrued one hour of overtime today covering the contractor's hours of operation.

