



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 699 Const Calendar Day: 158 Date: 09-Nov-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [ ] If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to wrap the South cable on the main span . They started at 7:00 AM.

Obra , Carlos , Javier , Rigovertto , Ryan , & Sergio had to work on the push wrapping machine . Crews continued to wrap the cable in the bay between cable bands # 86 & 84 . They had to butt weld the second wire . They started at 7:10 AM. Crews were done at 7:35 AM. They started to wrap at 7:40 AM. Crews were done wrapping the bay between cable bands # 86 & 84 at 9:45 AM. Crews had wrapped 3.2 meters leaving 1.2 meters to be wrapped with the pull wrapping machine .

After that , crews had to disassemble , fly , & set the wrapping machine & it 's accessories between cable bands # 84 & 82 . They started at 9:50 AM. Crews were done at 10:45 AM.

Following the same procedures for wrapping the cable . Crews started to wrap & push the 1st 0.25 meters at 12:10 PM. They started to wrap at 12:45 PM. Crews had to stop at 1:45 PM to change & butt weld the wires . They resumed wrapping at 2:15 PM. Crews were done wrapping the bay between cable bands # 84 & 82 leaving 1.25 meters to be wrapped by the pull wrapping machine at 4:10 PM. Crews had wrapped 7.7 meters . Today total wrapping 11.0 meters .

Then , crews had to disassemble the wrapping machine , fly , & set & assemble the machine with it 's accessories on the bay between cable bands # 82 & 80 . They started at 4:15 PM. Crew were done at 4:55 PM.

Crews had to stop to adjust the pressure , apply Zinc paste , align & lock the wires ,

Jesus , Jorge , Juan S. , Juan H. , & Jesus Jr. had to work with the crews on the South cable . Crews had to clean the cable , apply Zinc paste , house keeping , & cover the cable at the end of the shift

All crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the field , I had to attend the safety meeting in the field office .
In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System
AMERICAN BRIDGE/FLUOR, A JV

