



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 704 Const Calendar Day: 164 Date: 15-Nov-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [ ] If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to wrap the cable on the South main span between cable bands # 72 & 66. They started at 7:00 AM.

Obra , Carlos , Javier , Mario , Rigovertto , Ryan , & Sergio had to work on the South cable Crews had to butt weld the wires in the bay between cable bands # 72 & 70 . They started at 7:10 AM. Crews were done at 7:50AM. Crews started to wrap the bay between cable bands # 72 & 70 at 7:55 AM. They were done at 8:05 AM. 1.5 meters were wrapped in this bay today .

After that , crews had to disassemble , fly , set , assemble the push wrapping machine & it's accessories in the bay between cable bands # 70 & 68 . They started at 8:10 AM. Crews were done at 9:30 AM.

Following the same procedures as in the previous locations. Crews had to wrap 0.25 meter , cadweld , & push into the groove in cable band # 70 . They started at 9:35 AM. Crews were done at 10:10 AM. They resumed wrapping at 10:30 AM.

After wrapping 3.3 meters crews ran out of wires . They had to cadweld the wrapped wires , remove the empty spools , install new spools , & butt weld the wires . They started at 11:40 AM. Crews were done at 1:25 PM. They resumed wrapping at 1:30 PM. Crews were done wrapping the bay between cable bands # 70 & 68 at 3:35 PM. 7.8 meters were wrapped in this bay .

Then , crews had to wait for the crane operator to show up to mobilize to work in the bay between cable bands # 68 & 66 .

Following the same procedures for disassembling & assembling the push wrapping machine & it's accessories . They started at 3:50 PM. Crews were done at 4:35 PM. They started to wrap the 1st few wraps at 4:40 PM. Crews were done at 4:55 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM. Total of 9.3 meters were wrapped today .

Crews had to stop few times to adjust the pressure , align , lock the wires , & apply zinc paste . In addition tot hat , crews had to wait for few minutes every time the driving motor freezes , wait for the crane operators to fly the spools or mobilize to the next location .

Jesus & Jorge had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , work with the other crews , & cover the cable at the end of the shift .

Carlos & Ryan left at 12:00 PM. All other employees left at 5:10 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade Class Name RT Hrs OT Hrs DT Hrs Total Remarks Dispute



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 704

Date: 15-Nov-2012 Thursday

Contractor: AMERICAN BRIDGE/FLUOR, A JV

Semi-Skilled Laborer	APP	JORGE CAMPOS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	SERGIO GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	RYAN NASH	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JAVIER GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	5.00	0.00	0.00	5.00	<input type="checkbox"/>