



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 007 Const Calendar Day: 164 Date: 15-Nov-2012 Thursday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 08:00 pm 06:00 AM Break: 01:00 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 23-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM 50 - 60
 Precipitation Condition Partly Cloud

Working Day If no, explain:

Diary: Dispute

CCO # 276 HING A PIPE BEAM

NIGHT WORK

8 PM THURSDAY NIGTH 11/15/12 TO 8 AM FRIDAY 11/16/12
 ABF CONTINUED WORK ON CCO # 276 PLACING SHIMS AT HING A BEARINGS TONIGHT

I WAS AT WORK 00:00 - 06:00 AND 20:00 - 24:00 HRS , 6+4= 10 HRS , 8 HRS RT , 1 HR LUNCH ,
 1 HR OT

CCO-276 Bid Item: 001 0-HAS-ELS.276 Hinge A Pipe Beam Bearing Shims
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Rental Company		Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	4.00	0.00	12.00		<input type="checkbox"/>	
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	4.00	0.00	12.00		<input type="checkbox"/>	
Ironworker	JNM	KENNETH MILLER	5.00	2.00	2.50	9.50		<input type="checkbox"/>	
Ironworker	JNM	DONALD McNAMARA	5.00	2.00	2.50	9.50		<input type="checkbox"/>	
Ironworker	JNM	ROBERT MARTELL	5.00	2.00	2.50	9.50		<input type="checkbox"/>	
Ironworker	JNM	GREGORY ERICKSON	5.00	2.00	2.50	9.50		<input type="checkbox"/>	
Ironworker	FOR	KEVIN KARBER	5.00	2.00	2.50	9.50		<input type="checkbox"/>	
Equipment							Rental Company		Dispute
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
2057	LIGHT TOWER, 4000 WATT		8.00	4.00	0.00	0.00	No	<input type="checkbox"/>	
000066	VEHICLE		8.00	4.00	0.00	0.00	No	<input type="checkbox"/>	
002055	LIGHT TOWER, 4000 WATT		8.00	4.00	0.00	0.00	No	<input type="checkbox"/>	
2054	LIGHT TOWER, 4000 WATT		8.00	4.00	0.00	0.00	No	<input type="checkbox"/>	