



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:40 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 705 Const Calendar Day: 165 Date: 16-Nov-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition

Working Day  If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Due to the weather conditions ( Rain ) . Crews could not wrap the cable on the South main span . They were sent home at 8:00 AM.

In the office , I had to work on my reports . I had to attend the safety & staff meeting in Burma office .

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JORGE CAMPOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	SERGIO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAVIER GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

