



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:45 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 440 Const Calendar Day: 166 Date: 17-Nov-2012 Saturday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 11:00 AM Break: 00:00 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:	Dispute
Cable Wrapping	<input type="checkbox"/>
Overview of Cable work today:	
The following work was ongoing today on the Cable:	
- Only misc work & cleaning due to rain	
Today I was scheduled to work the entire shift inspecting Cable wrapping. However, most iron-workers were sent home early due to rain. I was doing misc inspection & catching up on office work.	
- I arrived at the pier 7 office at 07:00.	
- From 07:00 until 07:30, I spoke with Warren Collins regarding some details of the cable wrapping operation.	
- From 07:45 until 08:30, I went to the bridge to check to see if any Cable work was ongoing. None was noticed. The only ongoing work was on cradle removal & work inside the OBG at Hinge A (both OBG inspection items).	
- At 08:30, I left the bridge.	
- From 08:45 until 09:00, I spoke with Grady Hart regarding a couple of safety issues of which I emailed him yesterday.	
- From 09:00 until 10:30, I reviewed ABF submittal 2765R00, Messenger Cable Installation Plan.	
- From 10:30 until 11:00, I checked email, wrote my diary for the day, & sent my timesheet for the week.	
.	

04-0120F4	Bid Item: 067	C-PWS-WCS.067	Wrap Cable System
AMERICAN BRIDGE/FLUOR, A JV			

