



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 728 Const Calendar Day: 179 Date: 30-Nov-2012 Friday
Inspector Name: Bruce, Matt Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
Precipitation 1.90" Condition Rain w/high winds

Working Day If no, explain:

Diary:	Dispute
Work description.	
- Wrote outstanding diaries for the week, had to wait until 10:00am due to power and network outage.	<input type="checkbox"/>
- Checked on the status of suspender rope inspection twice during the shift. Due to the incimate weather the operation was not done for safety reasons.	
- Attended to other office work such as restoring Lotus Notes, setting an appointment for the State truck PM/routine maintenance.	
- Sent Jason Wilcox an email in regards to the incomplete grouting operation that needs to be completed by Schwager Davis on the Short vertical PT rods embedded in the W2 cap beam.	

