



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:37 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 031 Const Calendar Day: 182 Date: 03-Dec-2012 Monday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 AM 05:00 PM Break: Over Time: 02:00
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition sunny and mild

Working Day [checked] If no, explain:

Diary: Cable Wrapping
December 3, 2012
Weather - clear and calm
Cable Band Wrapping - South Main Span (pull machine only)
Roger's Crew- Ironworkers mobilized to South Main Span and started moving pull machine from pp76 to downhill pp74. Ironworkers finished moving the machine at 0900 and splice was done at 0930. Ironworkers started wrapping at 0945. Ironworkers wrapped for about 3ft before s wire ran out. Ironworkers then changed the spools and finished splicing at 1145. Wrapping was finished right after lunch and ironworkers finished moving the machine to downhill pp72 at 1400. Splice was completed at 1415 and wrapping at pp72 was completed at 1615. Ironworkers then started moving the machine to downhill pp70.
-Labor (Jose Avalos)- applied zinc paste at downhill pp74. Labor then moved on to pp72 and then finished applying zinc paste at pp70 by the end of work shift.
Labor (0700 to 1730 - 10 hours)
Ironworkers - Rogelio Ruiz, Jonathan Canites, Ryan Connors, Jose Torres, Morris Roberson
Labor - Jose Avalos
Laraine's Hour - 2 hours OT - 0700 to 1730 (field 0700 to 1715)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and labor entries for JOSE AVALOS, JOSE TORRES, and RYAN CONNER.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Woo, Laraine Diary #: 031 Date: 03-Dec-2012 Monday

Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>

