



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:55 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 419 Const Calendar Day: 186 Date: 07-Dec-2012 Friday
Inspector Name: Altamirano, Victor Title: Transportation Engineer
Inspection Type:
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

Inspector: Victor Altamirano (8 hours reg.)
Date: 120712
Weather: 58 deg. / Sunny

[checkbox]

Field Work - SMS

I continued overseeing the cable wrapping of the main cable. Workers were moving the push machine from PP 56-south uphill to PP 54 uphill. Workers moved the push machine to PP 52 uphill after they were done wrapping.

The pull machine crew moved their equipment to 52 uphill given that the push machine crew was caught up to the other crew and the pull machine crew did not want the push machine crew to sit idle.

I made a list of cable bays on the south main span that needs to be added to a punchlist for ABF to address:

- PP 76 / PP 74 cable bay - Several cadwelds are 2 mm or less. Needs new cadwelds.
PP 78 / PP 80 cable bay - Several cadwelds are 2 mm or less. Needs new cadwelds.
PP 80 / PP 78 cable bay - Some cadwelds appeared porous and some needed edges chamfered.
Office work: Worked on diaries.

Workers Names:

- Obra
Rigo Garcia
Carlos B.
Javier
Ryan Biskner
Tony
Bizmark
Mario Marquez

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Row 1: Contractor: AMERICAN BRIDGE/FLUOR, A JV

---

***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4    **Inspector Name** Altamirano, Victor    **Diary #:** 419    **Date:** 07-Dec-2012    **Friday**

---

--

