



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 164 Const Calendar Day: 190 Date: 11-Dec-2012 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:30 am 05:30 pm Break: 1:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition windy, clear morning, overcast, cold afternoon

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP staff meeting 0900-1000. Misc MEP paperwork. Inspection of Performance Caulking caulking of CB 10N. Inspect cleanliness of north side span cablebands. Track progress of FWS fieldwork. Process RFI 3124.

04-0120F4 Bid Item: 067 C-COA-SCW.067 Seal & Caulk Cable Bands - West of W2
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
Cable Band Caulking 067 C-COA-SCW.067
 Performance Caulking, a subcontractor to ABF, is not in PMIV at this time. Damian Wilkensen and Joey Leal were at the north side span, CB 10N from 0630 to 1430, applying buyle rubber, bond breaking tape, and caulk to CB 10N.
 This is the first cable band of the cable system to which caulking has been applied. Alex Schmitt, CT, and I inspected and approved the application and process Performance Caulking is using.
 Alex S. and I also inspected all the cable bands in the north side span for cleanliness for the application of the caulking system. CB 10N through 26N have previously been bought off. It was determined that CB 28N through CB 40N require some degree of cleaning. The information about the cleaning required was given to Warren Collins, CT, and it was passed on to Scott Yeager of ABF.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
MEP Field Work 125 0-000-000.125
 The FWS crew spent the shift shortening the carbon steel piping along the south barrier of the WB bridge

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 164

Date: 11-Dec-2012 Tuesday

at PP 21. The pipe had to be shortened because the bridge deck shortened due to load transfer.

