



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 041 Const Calendar Day: 193 Date: 14-Dec-2012 Friday
 Inspector Name: Woo, Laraine Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition overcast, drizzle on and off, lite wind and cold

Working Day If no, explain:

Diary:	Dispute
Cable Wrapping	<input type="checkbox"/>
December 14, 2012	
Weather – overcast, drizzle on and off, light wind, cold	
<p>S Wire Termination – South Main Span Ironworkers (Tony, Mike, and Thaddeus) started working at pp70 downhill and finished wrapping at 1100. Ironworkers did a bolt wrap at the top cable band gap and finished placing cadwelds at the termination at 1200. Ironworkers then moved to pp66 after lunch and finished wrapping at 1615. Ironworkers did a bolt wrap at the top gap and finished placing cadwelds by the end of shift. Ironworkers (Aaron, Jason and Tyler) started working on pp72 downhill. Ironworkers finished wrapping and bolt wrap at the top gap at 1000. Ironworkers then moved to pp68. Ironworkers finished wrapping at 1500. Ironworkers did a bolt wrap at the top gap. Ironworkers had a difficult time wrapping at this location since the gap was only 14mm. ironworkers finished bolt wrapping at 1630 and then finished placing cadwelds at 1645.</p> <p>Labor (0700 to 1730 – 10 hours) Mike Draper, Tyler Cichucky, Jason Shirley, Tony Miranda, Thaddeus Booker, Aaron David</p> <p>Laraine's Hour – 2 OT 0700 to 1730</p>	

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-COA-ZPW.067	Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV			

Labor							Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
		ARRON DAVID	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 041 Date: 14-Dec-2012 Friday

Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		TYLER CICHUCKY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		JASON SHIRLEY	8.00	2.00	0.00	10.00	<input type="checkbox"/>

