



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 042 Const Calendar Day: 194 Date: 15-Dec-2012 Saturday
 Inspector Name: Woo, Laraine Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 02:00 PM Break: 00:30 Over Time: 06:30
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition overcast, lite wind and cold, rain at 1300+/-

Working Day If no, explain:

Diary: Dispute

Cable Wrapping

December 15, 2012
 Weather – overcast, light wind, cold, rain started at 1300+/-.

S Wire Termination – South Main Span
 Ironworkers (Tony, Mike, and Thaddeus) started working at pp62 downhill and finished wrapping at 1130. Ironworkers then did a bolt wrap at the top cable band gap and finished placing cadwelds at the termination before lunch. Ironworkers then moved to pp56 after lunch and started unwound the loose s wires. Ironworkers started cover up the unwrapped zinc paste with plastic at 1315+/- when rain started. Ironworkers (Aaron, Jason and Tyler) started working on pp60 downhill. Ironworkers finished wrapping and bolt wrap at the top gap at 1000. Ironworkers then moved to pp58. Ironworkers finished wrapping at 1200. Ironworkers then did a bolt wrap at the top gap and finished placing cadwelds at the termination after lunch.

Labor
 (0700 to 1400 – 6.5 hours)
 Mike Draper, Tyler Cichucky, Jason Shirley, Tony Miranda, Thaddeus Booker, Aaron David

Laraine's Hour – 8 OT 0700 to 1530 (field 0730 to 1400)

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-COA-ZPW.067	Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker		ARRON DAVID	0.00	6.50	0.00	6.50		<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	0.00	6.50	0.00	6.50		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	6.50	0.00	6.50		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	6.50	0.00	6.50		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Woo, Laraine Diary #: 042 Date: 15-Dec-2012 Saturday

Ironworker	TYLER CICHUCKY	0.00	6.50	0.00	6.50	<input type="checkbox"/>
Ironworker	JASON SHIRLEY	0.00	6.50	0.00	6.50	<input type="checkbox"/>

