



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 067 Const Calendar Day: 207 Date: 28-Dec-2012 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition overcast, light wind, cold

Working Day [checked] If no, explain:

Diary: Cable Wrapping
December 28, 2012
Weather - overcast, light wind, cold
S Wire Hand Wrapping - South Main Span (Bay pp110 to pp108)
Ironworkers continued hand wrapping the area over the bike path cantilever. A second splice was done at 0900 (second from the beginning cadwelds when removing the pulling machine) Ironworkers wrapped for about 12" total for the day. No cadwelds were done at the end of the day. Ironworkers would decide if more handwrapping needed to be done before switching to push machine.
(Mike Draper's crew also continued on cadwelds at SMS at splice locations. Labors continued cleaning at SMS and SSS)
Labor
(0700 to 1530 - 8 hours)
Mike Draper, Jose Torres, Bismarck Hernandez, Jonathan Canitas, Ryan Connor (see Doug Wright's diary)
Laraine's Hour - 0700 to 1530

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and various Ironworker entries with names like RYAN CONNER, JONATHAN CANITES, etc.



---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Woo, Laraine    Diary #: 067    Date: 28-Dec-2012    Friday

---

Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker		TYLER CICHUCKY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker		JASON SHIRLEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>