



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:57 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 069 Const Calendar Day: 212 Date: 02-Jan-2013 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, calm, cold

Working Day [checked] If no, explain:

Diary: Cable Wrapping
January 2, 2013
Weather - clear, calm, cold
S Wire Wrapping - South Main Span (Bay pp110 to pp108)
Ironworkers resumed wrapping at bay pp110 to pp108 after morning break at 1030. Ironworkers finished installing the push machine and completed splicing at 1330. Ironworkers then started wrapping. A small bulge was observed at the last 1" +/- of hand wrapping. Ironworkers tried hitting the s wire with mallets. Ironworkers wrapped for about 8ft before s wire ran out. About 6 ft of cable was left to wrap and ironworkers decided to switch to a pull machine at 1530. Ironworkers finished installing the pull machine and completed a splice by the end of work shift.
Mike Draper's crew did s wire repair at south side span, pp28 to pp30, first thing in the morning and finished at 1000 before moving to south main span.
Labor
(0700 to 1730 - 10 hours)
Mike Draper, Tony Miranda, Jonathan Canites, Jose Torres, Morris Roberson, Thaddeus Booker
Laraine's Hour - 2 OT, 0700 to 1730

Table with 4 columns: Bid Item, C-PWS-116.067, Install & Adjust PWS 116-120, AMERICAN BRIDGE/FLUOR, A JV

Table with 4 columns: Bid Item, C-COA-ZPW.067, Apply Zinc Paste Waterproofing System, AMERICAN BRIDGE/FLUOR, A JV

Labor table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and individual workers like MORRIS ROBERSON, JONATHAN CANITES, etc.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 069 Date: 02-Jan-2013 Wednesday

Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
------------	-----	----------------	------	------	------	-------	--------------------------

