



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:56 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 070 Const Calendar Day: 213 Date: 03-Jan-2013 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition clear, calm, cold

Working Day  If no, explain:

Diary: Dispute  
**Cable Wrapping**  
January 3, 2013  
Weather – clear, calm, cold  
  
S Wire Wrapping – South Main Span (Bay pp110 to pp108)  
Ironworkers started wrapping with pull machine at 6ft from edge of pp108. About 4ft of cable was wrapped before running out of s wire. Ironworkers changed to new spools and did a splice at 0900. Wrapping with pull machine was finished at 1045. Ironworkers then continued onto hand wrapping for the last 5” of cable. Hand wrapping was finished at 1400. Ironworkers then placed cadwelds and did a bolt wrap for the top gap at 1500. Ironworkers then started placing cadwelds on the splices previously done. Ironworkers only did the cadwelds on the cleaned area and 4 locations were completed by the end of work shift.  
  
(Mike Draper’s crew, Tony and Morris, did punchlist items on the s wire after pull machine was finished)  
Labor  
(0700 to 1730 – 10 hours)  
Mike Draper, Tony Miranda, Jonathan Canites, Jose Torres, Morris Roberson, Thaddeus Booker  
  
Laraine’s Hour – 2 OT, 0700 to 1730

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System  
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

---

***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Woo, Laraine

**Diary #:** 070

**Date:** 03-Jan-2013

**Thursday**

---

