



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 739 Const Calendar Day: 234 Date: 24-Jan-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

| | | | |
|---------------|------|-------|-----------|
| Temperature | 7 AM | 12 PM | 4 PM |
| Precipitation | | | Condition |

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , work on miscellaneous activities on the top of the tower . They started at 7:00 AM.

James , Eric , Chris , & Reggie had to work on the Electro Slag Weld repairs between 9 & 13 meters .

James had to work on joint F , face A

Eric had to work on joint S , Face A

Chris had to work on joint T , Face B .

Reggie had to work with all crews & with the QA & QC . He had to clean & grind in various locations .

Fritz & Andrew had to cover all the welding activities . Check Fritz report for the weld repairs detailed activities

William , Robert , Jessie , Tony , & Steven were on the site . They had to MT , UT , & Map the repair locations .

Certified Coating crews came to the site at 7:10 AM. Crews had to work on the tower heads

Oscar , Richard , & Jorge started on the East & South tower heads . Crews had to remove dirt , oil , & debris from around the splice plates , use solvent to clean the surfaces & the edges of the plates , & caulk around the plates . They started at 7:20 AM. Crews were done at 11:00 AM.

After that , crews had to clean the North & West tower heads . They had to stop at 10:30 AM. to work on the top of the diaphragm . They had to blast the corners on the A & E plates with the diaphragm on all 4 chimneys . Brendan & Carlos joined them at 10:20 AM. Crews were done blasting at 1:30 PM. They had to clean the blasted area & prepare it for primer coat . Vacuum top of the diaphragm at 3:00 PM.

Check Charlie 's report for the paint detailed activities

Richard , James , & Mathew had to work on the top of the tower . Crews had to install the remaining bolts on the orgami plates & the tower chimneys , work on the dehumidifier with the erection tower crews , & house keeping . They started at 7:10 AM.

Anthony , Casey , & Ryan had to work on the erection tower . Crews had to remove the top tie rods on

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 739

Date: 24-Jan-2013 **Thursday**

the North & South sides . They started on the North side at 7:15 AM. Crews were done at 9:00 AM. They started on the South rods at 10:30 AM. Crews had to cut the rods into sections to pull them out of the erection tower . They were done at 2:30 PM. Crews had to fly & set the rods on the W line . They were done at 3:00 PM.

Mohammad had to cover all the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | JAMES WILKERSON | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RICHARD CHOUINARD | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | MATHEW MULLINS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Welder | APP | Reggie Humphry | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | JAMES ZHEN | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | ERIC SPARKS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Welder | JNM | CHRIS BRUCE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

04-0120F4 Bid Item: 078 T-L05-ESW.078 Tower Lift 05 External Paint Tower SW

CERTIFIED COATINGS COMPANY

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|---|-------|---------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: CERTIFIED COATINGS COMPANY | | | | | | | | |
| Painter | JNM | DAN FELIX | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | JNM | RICK GONZALEZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | JNM | OSCAR BERNANDEZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | JNM | JORGE FLORES RAMERO | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | APP | BRANDON GAYA | 5.00 | 2.00 | 0.00 | 7.00 | | <input type="checkbox"/> |