



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 740 Const Calendar Day: 235 Date: 25-Jan-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews & Certified Coating crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs, work on the drainage plate, & work on the paint on the top of the diaphragm. They started at 7:00 AM.

James, Eric, Chris, & Reggie had to work on the Electro Slag Weld repairs between 9 & 13 meters.

James had to work on joint F, Face A. He had to clean grind & weld

Eric had to work on joint N, Face A. He had to excavate, grind, clean & weld

Chris had to work on joint T, Face B. He had to clean, grind, & weld.

Reggie had to work with all crews & with the QA & QC. He had to clean & grind in various locations.

William & Andrew had to cover all the welding activities. Check William report for the weld repairs detailed activities

Robert, Tony, & Steven were on the site. They had to MT, UT, & Map the repair locations.

Richard, James, & Mathew had to work on miscellaneous activities on the top of the tower. No major work was performed. Crews started at 7:30 AM.

Certified Coating crews had to work on the East & South chimneys on the South side. Oscar, Jorge, Brendan had to cover the South side to blast the previously welded areas. They started at 7:20 AM. Crews were done at 9:30 AM. They started to blast at 9:45 AM. Crews were done at 1:00 PM.

After that, crews had to clean the blasted areas & apply primer coat. They were done at 2:30 PM.

Check Charlie's & Jeffery reports for detailed activities for Certified Coating crews on the top of the diaphragm & tower heads.

Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 740 **Date:** 25-Jan-2013 **Friday**

Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00	<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L05-ESE.078 Tower Lift 05 External Paint Tower SE
CERTIFIED COATINGS COMPANY

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: CERTIFIED COATINGS COMPANY									
Painter	JNM	OSCAR BERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Painter	JNM	JORGE FLORES RAMERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Painter	APP	BRANDON GAYA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	

