



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 775 Const Calendar Day: 242 Date: 01-Feb-2013 Friday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation 0.00" Condition Sunny to partly cloudy

Working Day If no, explain:

Diary: Dispute

Work description.

- Used the Caltrans CT-2 Extensometer to measure the STRESSED replacement bolts for the following cable bands:

44S - Final Measurements

34S - Final Measurements

Measurements were taken by myself, John Lyons, and Alex Schmitt. See Doug Wright's diary for more details on the replacement bolt stressing operation at cable bands 44S and 34S yesterday.

- Removed the non State lock and placed a State lock on the ladder gate for Pier 4 of the existing SFOBB to enable ABF surveyors access to this pier since there is a control point on this foundation.

- Began to collect mini prisms on the temporary truss from bents A to C with the permission of ABF survey party chief Dave Adams.

04-0120F4 Bid Item: 034 X-W2C-GTT.034 E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons
 AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | THOMAS CERVANTES | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOSE ALFARO | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | STANLEY DALIE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | ETHAN KENT | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | JAMES BENNINGHOVE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

Diary: Dispute

Work description.

034 X-W2C-GTT.034

- Installed 2 channels to be used as supports for the 600 ton ram which will enable SDI to stress transverse tendons CBT 3 and 7 on the South end of the W2 cap beam. To reiterate access is needed for the 600 ton ram since stressing with the mono strand ram was unsuccessful yesterday.

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 775

Date: 01-Feb-2013

Friday



Channel installed for transverse tendon CBT7 to enable placement of the 600 ton ram on the anchorhead.



ABF ironworkers preparing to remove a section of the temporary truss near bent D along the W-Line.